

Quotation Notice

The Principal, ASPEE College of Horticulture and Forestry (Floriculture Department), Navsari Agricultural University, Navsari – 396450 (Gujarat) invites quotation for the following:

Quotation Notice

The Principal, ASPEE College of Horticulture and Forestry (Floriculture Department), Navsari Agricultural University, Navsari – 396450 (Gujarat) invites quotation for the following:

(1) R. O. Water Plant:- Capacity 1000 and 2000 liter/ h (ISO)

(2) Water Storage Tanks:- 1000,2000,3000,5000 thousand liter capacity.

(3) Prefab fiber Cabin of 10 m (L) x 3m(W) x 3m (H) with 3 windows and 3 doors with internal partition and concrete plinth area of 10.5m(L) x 3.5m (W) x 3'(H).

Regarding detailed specifications, terms and conditions contact on the website www.nau.in or call during office hours on Mobile No. 9033171336. Last date for receiving sealed Quotation by post or courier is 4th February, 2016.

Detailed Specifications:

(1) **R. O. Water Plant:-** Capacity 1000 and 2000 liter/ h (ISO) 100% S. S. Kid with F.R.P. vessels-2 No., Membrane No.4 Filmtec or equivalent, CRI high pressure pump, CRI Raw water pump with piping UPVC with one year maintenance. Along with required chemicals.

(2) **Water Storage Tanks (ISO Standard):-** 1000, 2000, 3000 , 5000 liter capacity.

(3) **Prefab fiber Cabin:-** Cement Sandwitch Panel Cabin 10 m (L) x 3m(W) x 3m (H) with internal partition with 3 windows and 3 doors and concrete plinth area of 10.5m(L) x 3.5m (W) x 3'(H), wall and roof (corrugated and 100% water Proof and projected at all sides by 1'6").

Paint: Outer and inner side with good quality paint

Door (2' 6" W x 6' 6" H): Aluminum 40 x 48 mm Frame section, 24 x 120 mm Border section, 19 mm hollow section. It should be water resistant.

Window (4' L x 4' W): aluminum section powder coated window with 5mm glass/acrylic.

Terms and Condition:

- One year warranty for all items.
- One year maintenance for item (1) after the warranty period is over.
- Payment would be done after the installation /work completion.
- The installation would be completed within 45 days of purchase order / Work order.